RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 22-10-2018

ASSISTANT EXECUTIVE ENGINEER
BYATARAYANAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **Package2, includes 5 works of Rs.245.00 lakhs 1)Improvements to Roads and Drains at Mariyannapalya Church to Defence Layout and Dynasty Layout in Ward No:06 Byatarayanapura Sub Division. 2)Improvements to Drains and Asphalting to Roads at Balaji layout Near Railway Gate in Ward No:06 Byatarayanapura Sub Division. 3)Improvements to Drains and Asphalting to Roads at Vidyasagara Layout and Surrounding area in Ward No: 06 Byatarayanapura Sub Division. 4)Improvements to Drains and Asphalting to Roads at Bharathnagara saw mill Road in Ward No: 06 Byatarayanapura Sub Division. 5) Improvements to Drains and Asphalting to Roads at Shiradi Sai Nagar and Hegadenagar in Ward No:06 Byatarayanapura Sub Division.**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/10/2018-19

2. Job code: 006-18-000058, 006-18-000060, 006-18-000061, 006-18-000062, 006-18-000063

We are here with forwarding to Mr. G. Venkatesh, No.623/A, 11th Main, HAL 2nd Stage, Indiranagar, Bangalore -560 002. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 77,86,875/- (Rs. Seventy Seven Lakhs Eighty Six Thousand Eight Hundred Seventy Five Only).
Thanking you,

Yours faithfully,
For RUDRAPRASAD CONSULTANTS
For Rudraprasad Consultants

Partner /s.
R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Package2, includes 5 works of Rs.245.00 lakhs 1)Improvements to Roads and Drains at Mariyannapalya Church to Defence Layout and Dynasty Layout in Ward No:06 Byatarayanapura Sub Division. 2)Improvements to Drains and Asphalting to Roads at Balaji layout Near Railway Gate in Ward No:06 Byatarayanapura Sub Division. 3)Improvements to Drains and Asphalting to Roads at Vidyasagara Layout and Surrounding area in Ward No: 06 Byatarayanapura Sub Division. 4)Improvements to Drains and Asphalting to Roads at Bharathnagara saw mill Road in Ward No: 06 Byatarayanapura Sub Division. 5) Improvements to Drains and Asphalting to Roads at Shiradi Sai Nagar and Hegadenagar in Ward No:06 Byatarayanapura Sub Division.

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Mr. G. Venkatesh, No.623/A, 11th Main, HAL 2nd Stage, Indiranagar, Bangalore -560 002

Total Cost : 245 Lakhs

Date Of Inspection : 22-10-18

Status Of Bill : First & Part Bill

In the Presence of : a) Assistant Engineer (Byatarayanapura, BBMP, Bangalore

b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	KSRRB M300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 (P.No. 133, I.No. 19.1 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner. / s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

2	Providing granite slabs of selected quality roughly dressed having a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete 5.31.1).	Work done upto the Billed Quantity and the Quality is satisfactory
3	KSRRB M300-14. Excavation for roadwork in all type of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301 (P.No. 142, I.No. 19.14 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory
4	KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No. 157, I.No. 20.18 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory
5	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM,WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 (P.No. 160, I.No. 21.6 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

6	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH / Chapter 5 (P.No. 160, I.No. 21.2 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory
7	KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5 (P.No. 160, I.No. 21.7 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory
8	KSRRB M500- 19. Providing, laying bituminousConcrete using 40/60 THP capacity H.M.P with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 6% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with wheeled , vibratory and tandeem rollers to achieve the desired density as per MORT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509(P.No. 164, I.No. 21.22.6 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory
9	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No. 197, I.No. 24.15 of PW, P&IWTD SR 2016-17).	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in